

Hog-Jaeren Wind Farm [May 2009]

ID	Task Name	Varighet	Start	Slutt	2007	2008	2009	2010	2011
					o n d i f m a m i i a s o n d	i f m a m i i a s o n d	i f m a m i i a s o n d	i f m a m i i a s o n d	i f m a m i i a s o n d
1	Technical Investigations	303 dager	to 30.11.06	ma 28.01.08					
2	Final wind study and micrositing	151 dager	to 30.11.06	to 28.06.07					
3	WTG selection (Preferred WTG)	95 dager	fr 29.06.07	to 08.11.07					
4	Geophysical survey / interpretation	27 dager	ma 03.12.07	ti 08.01.08					
5	Final layout (including noise study)	13 dager	to 10.01.08	ma 28.01.08					
6	Detailed construction plan	255 dager	on 17.10.07	ti 07.10.08					
7	Preparation for the detailed construction plan	100 dager	on 17.10.07	ti 04.03.08					
8	Application for the detailed construction plan	1 dag	on 05.03.08	on 05.03.08					
9	Evaluation and approval by NVE	39 dager	ti 01.04.08	fr 23.05.08					
10	Appeal period	19 dager	ma 26.05.08	to 19.06.08					
11	Evaluation and final affirmation by OED	65 dager	on 09.07.08	ti 07.10.08					
12	Zoning Plan	306 dager	ma 12.11.07	ma 12.01.09					
13	Preparation of revised zoning plan	82 dager	ma 12.11.07	ti 04.03.08					
14	Application for the revised zoning plan	1 dag	on 05.03.08	on 05.03.08					
15	Consultation period (Hearing)	30 dager	ti 01.04.08	ma 12.05.08					
16	Evaluation and approval	78 dager	ti 13.05.08	to 28.08.08					
17	Appeal period	21 dager	fr 29.08.08	fr 26.09.08					
18	Evaluation and final confirmation from Rogaland county (Time kommune)	25 dager	on 01.10.08	ti 04.11.08					
19	Evaluation and final confirmation from MD (Haa kommune)	74 dager	on 01.10.08	ma 12.01.09					
20	Grid Connection	606 dager	ma 08.10.07	ma 01.02.10					
21	Technical clarification	167 dager	ma 08.10.07	fr 20.11.09					
22	Legal documentation	40 dager	ma 07.12.09	fr 29.01.10					
23	Contract	1 dag	ma 01.02.10	ma 01.02.10					
24	Wind Turbine Procurement and installation	841 dager	fr 29.02.08	fr 20.05.11					
25	Proposal and Commercial negotiation	232 dager	fr 29.02.08	fr 27.03.09					
26	Memorandum of Understandings	2 dager	fr 03.04.09	ma 06.04.09					
27	Legal Documentation and final negotiation	121 dager	fr 15.05.09	fr 30.10.09					
28	Enova new round evaluation and contract	77 dager	fr 15.05.09	ma 31.08.09					
29	Internal approval process	44 dager	ti 01.09.09	fr 30.10.09					
30	Definitive agreements (binding contracts)	1 dag	ma 02.11.09	ma 02.11.09					
31	Manufacturing and delivery	292 dager	fr 06.11.09	ma 20.12.10					
32	Installation	93 dager	ti 23.11.10	to 31.03.11					
33	Commissioning	70 dager	ma 14.02.11	fr 20.05.11					
34	BOP Works	830 dager	ma 11.02.08	fr 15.04.11					
35	Tender process (PQ, Site visit & Indicative proposal)	180 dager	ma 11.02.08	fr 16.01.09					
36	Selection of the contractors (1st stage)	16 dager	ma 19.01.09	ma 09.02.09					
37	Detail soil investigation	54 dager	ma 16.02.09	to 30.04.09					
38	Firm proposal and final selection of the contractors (incl BOPe)	76 dager	ma 18.05.09	ma 31.08.09					
39	Legal documentation and negotiation	51 dager	ti 01.09.09	ti 10.11.09					
40	Definitive agreements (BOP civil & BOPe)	1 dag	on 11.11.09	on 11.11.09					
41	Detail engineering	47 dager	to 12.11.09	fr 15.01.10					
42	Roads construction	135 dager	ma 18.01.10	fr 23.07.10					
43	Foundation	140 dager	ma 03.05.10	fr 12.11.10					
44	Buildings (incl site transformer)	85 dager	ma 02.08.10	fr 26.11.10					
45	Main transformer (including delivery and installation)	337 dager	to 12.11.09	fr 25.02.11					
46	Electrical equipment/works	132 dager	to 12.11.09	fr 15.04.11					
47	Commencement of Operation	0 dager	ti 31.05.11	ti 31.05.11					

Project: Hog-Jaeren Progress Plan
Date: ti 09.06.09

Task
Milestone



Summary
Rolled Up Task



Rolled Up Milestone ◇
Rolled Up Progress



External Tasks
Project Summary



Group By Summary
Deadline

