



ID	Activity	Work Package / Task	Duration	Start	Finish	Predecessors	Resource Names	% Complete	Notes	Timeline												
										Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
116	0	PRO	135 days	Mon 7/1/24	Tue 1/14/25			48%		[Gantt chart bars for PRO tasks]												
117	0	Prosjektering stattemur Del 1	5 wks	Mon 7/1/24	Fri 8/2/24			100%		[Gantt chart bar for 117]												
118	0	Prosjektering VA	5 wks	Mon 8/5/24	Fri 9/6/24			70%		[Gantt chart bar for 118]												
119	0	Prosjektering Effektbryterhus	7 wks	Mon 7/29/24	Fri 9/13/24			50%		[Gantt chart bar for 119]												
120	0	Stattemur Del 2. RIB/RIG - Geo	5 wks	Mon 8/19/24	Fri 9/20/24			100%		[Gantt chart bar for 120]												
121	0	Trafo	4 wks	Mon 9/9/24	Fri 10/4/24			30%		[Gantt chart bar for 121]												
122	0	Inntaksfundament	15 wks	Mon 9/23/24	Tue 1/14/25			10%		[Gantt chart bar for 122]												
123	0	Stattemur Del 1	50 days	Mon 7/22/24	Fri 9/27/24			100%		[Gantt chart bar for 123]												
124	0	Renk av fjell, utgraving for ny plassering av støttemur	2 wks	Mon 7/22/24	Fri 8/2/24			100%		[Gantt chart bar for 124]												
125	0	Sikring av graveskråning	2 wks	Mon 7/29/24	Fri 8/9/24			100%		[Gantt chart bar for 125]												
126	U	Etablering av vei/ankomst sprengningsentreprenør/betongarbeid	10 days	Mon 8/5/24	Fri 8/16/24			100%		[Gantt chart bar for 126]												
127	0	Isolering/tilbakefylling bak stattemur	3 wks	Mon 9/9/24	Fri 9/27/24			100%		[Gantt chart bar for 127]												
128	0	Stattemur Del 2	45 days	Mon 7/29/24	Fri 9/27/24			100%		[Gantt chart bar for 128]												
129	0	Renk av fjell, utgraving for ny plassering av støttemur	1 wk	Mon 9/16/24	Fri 9/20/24			100%		[Gantt chart bar for 129]												
130	0	Sikring av graveskråning	2 wks	Mon 7/29/24	Fri 8/9/24			100%		[Gantt chart bar for 130]												
131	0	Etablering av vei/ankomst sprengningsentreprenør/betongarbeid	10 days	Mon 8/5/24	Fri 8/16/24			100%		[Gantt chart bar for 131]												
132	0	Isolering/tilbakefylling bak stattemur	3 wks	Mon 9/9/24	Fri 9/27/24			100%		[Gantt chart bar for 132]												
133	0	Utkjøring løsmasser etter fjellrensk	2 wks	Mon 9/30/24	Fri 10/11/24			50%		[Gantt chart bar for 133]												
134	0	Terrengtilpassing østside for betongmur	3 wks	Mon 9/30/24	Fri 10/18/24			25%		[Gantt chart bar for 134]												
135	0	Graving Effektbryterhus	4 wks	Mon 9/23/24	Fri 10/18/24			25%		[Gantt chart bar for 135]												
136	0	Boring/sprenging	90 days	Mon 7/29/24	Fri 11/29/24			18%		[Gantt chart bar for 136]												
137	0	Innmåling og boring av hull for fjellbolter	2 wks	Mon 7/29/24	Fri 8/9/24			100%		[Gantt chart bar for 137]												
138	0	Tilpassing og fast gysing/lm av fjellbolter	2 wks	Mon 8/5/24	Fri 8/16/24			100%		[Gantt chart bar for 138]												
139	0	Rigging maskiner og utstyr	1 wk	Mon 9/30/24	Fri 10/4/24			50%		[Gantt chart bar for 139]												
140	0	Boring søm inntaksfundament	6 wks	Mon 9/30/24	Fri 11/8/24			0%		[Gantt chart bar for 140]												
141	0	Sprenging fjell inntaksfundament	5 wks	Mon 10/7/24	Fri 11/8/24			0%		[Gantt chart bar for 141]												
142	0	Opplasting og uttransport sprengstein inntaksfundament	4 wks	Mon 10/14/24	Fri 11/8/24			0%		[Gantt chart bar for 142]												
143	0	Boring/sprenging bak eksisterende inntaksstasjon	5 wks	Mon 10/28/24	Fri 11/29/24			0%		[Gantt chart bar for 143]												
144	0	Betongarbeid: Stattemur del 1	35 days	Mon 8/5/24	Fri 9/20/24			100%		[Gantt chart bar for 144]												
145	0	Rigg/stillas	3 wks	Mon 8/5/24	Fri 8/23/24			100%		[Gantt chart bar for 145]												
146	0	Forskaling, armering, støp av fundament	3 wks	Mon 8/12/24	Fri 8/30/24			100%		[Gantt chart bar for 146]												
147	0	Forskaling, armering, støp av oppstikk/vegg	5 wks	Mon 8/19/24	Fri 9/20/24			100%		[Gantt chart bar for 147]												
148	0	Betongarbeid: Stattemur del 2	5 wks	Mon 9/23/24	Fri 10/25/24			0%		[Gantt chart bar for 148]												
149	0	Effektbryterhus CS3	113 days	Mon 7/29/24	Mon 1/13/25			13%		[Gantt chart bar for 149]												
150	0	Prosjektering	19 wks	Mon 7/29/24	Fri 12/6/24			30%		[Gantt chart bar for 150]												
151	0	Betongarbeid	6 wks	Mon 9/30/24	Fri 11/8/24			10%		[Gantt chart bar for 151]												
152	0	Stålarbeid	3 wks	Mon 11/11/24	Fri 11/29/24			0%		[Gantt chart bar for 152]												
153	0	Sandwich	2 wks	Mon 12/2/24	Fri 12/13/24			0%		[Gantt chart bar for 153]												
154	0	Tekkearbeid	2 ewks	Mon 12/16/24	Mon 12/30/24			0%		[Gantt chart bar for 154]												
155	0	Smedarbeid	2 ewks	Mon 12/30/24	Mon 1/13/25			0%		[Gantt chart bar for 155]												
156	0	Trafobunker TR4	128 days	Mon 7/29/24	Fri 1/31/25			12%		[Gantt chart bar for 156]												
157	0	Prosjektering	18 wks	Mon 7/29/24	Fri 11/29/24			20%		[Gantt chart bar for 157]												
158	0	Betongarbeid	9 wks	Mon 10/7/24	Fri 12/6/24			0%		[Gantt chart bar for 158]												
159	0	Stålarbeid	2 wks	Mon 1/20/25	Fri 1/31/25			0%		[Gantt chart bar for 159]												
160	0	Inntaksfundament	83 days	Mon 10/14/24	Mon 2/17/25			3%		[Gantt chart bar for 160]												
161	0	Prosjektering	12 ewks	Mon 10/14/24	Mon 1/6/25			5%		[Gantt chart bar for 161]												
162	0	Betongarbeid	8 ewks	Mon 11/4/24	Mon 12/30/24			0%		[Gantt chart bar for 162]												
163	0	Stålarbeid	4 ewks	Mon 1/20/25	Mon 2/17/25			0%		[Gantt chart bar for 163]												
164	0	Construction period ground and concrete	124 days	Thu 8/15/24	Thu 2/13/25			0%		[Gantt chart bar for 164]												
184	331	Tøylebygging	30 days	Tue 2/4/25	Mon 3/17/25			0%		[Gantt chart bar for 184]												
186	332	Verification & Control (IAT)	10 days	Mon 3/17/25	Fri 3/28/25			0%		[Gantt chart bar for 186]												
188	333	Verification & Control (FAT)	5 days	Tue 3/18/25	Mon 3/24/25			0%		[Gantt chart bar for 188]												
190	34	Pack & Deliver	5 days	Fri 2/14/25	Thu 2/20/25			0%		[Gantt chart bar for 190]												
192	35	Installation	249 days	Thu 8/1/24	Thu 7/24/25			0%		[Gantt chart bar for 192]												
193	351	WP 14 Arbeid på site	249 days	Thu 8/1/24	Thu 7/24/25			0%		[Gantt chart bar for 193]												
196	352	WP Installation	75 days	Mon 3/3/25	Fri 6/13/25		Montasjepartner	0%		[Gantt chart bar for 196]												
197	0	HV Steel Construction	21 days	Mon 3/3/25	Mon 3/31/25			0%		[Gantt chart bar for 197]												
198	0	HV equipment installation	46 days	Mon 4/7/25	Mon 6/9/25			0%		[Gantt chart bar for 198]												
199	0	Mechanical Completion (MCC)	5 days	Mon 6/9/25	Fri 6/13/25			0%		[Gantt chart bar for 199]												
200	36	Commissioning	58 days	Thu 5/29/25	Mon 8/18/25			0%		[Gantt chart bar for 200]												
201	0	Prepare procedure for Commissioning	3 days	Thu 5/29/25	Tue 6/3/25			2025F-5 days		[Gantt chart bar for 201]												
202	4550	Commissioning (Cold commissioning)	19 days	Tue 6/10/25	Fri 7/4/25		25	0%		[Gantt chart bar for 202]												
203	0	Trial/Test period (hot commissioning)	10 days	Fri 8/1/25	Thu 8/14/25		61	0%		[Gantt chart bar for 203]												
204	0	Prepare SAT procedure	3 days	Tue 8/5/25	Fri 8/8/25			2055F-5 days		[Gantt chart bar for 204]												
205	4551	SAT	2 days	Fri 8/15/25	Mon 8/18/25		203	0%		[Gantt chart bar for 205]												
206	37	Finalizing	82 days	Mon 6/2/25	Tue 9/23/25			0%		[Gantt chart bar for 206]												